

2018 Water Bond Quarterly Status Report

DATE: 2/11/2026
TO: City Council, Water and Light Advisory Board
FROM: Allison Anderson, Assistant Director Water Utility
SUBJECT: Status Report No. 43

I. Water Treatment Plant:

- Contractor: Bowen Engineering
- Overall Project Completion: 75%
- Work items completed:
 - Train 3 in operation
 - Train 4 in operation
 - Working on Train 1
 - Chemical Building: installed ductwork,
 - Operations Building: electrical panel installed
 - Lime feed system installed and in operations
- Work items currently in progress:
 - Train 1 Improvements
 - Chemical Building: chlorine gas feed equipment, electrical work
 - Installation of aerators
 - Working on filters 3 & 4
- Construction progress photos:



Primary Clarifier #1: Almost completed



Primary Clarifier #:2: Starting demo process



Secondary Clarifier #1: Starting baffles



New Aerator #3 set



New Chemical Building: Working on electrical

II. West Ash Pump Station:

- Contractor: Tarlton Corporation
- Overall Project Completion: 30%,
- Work items currently in progress:
 - Install new transformer and generator
 - Install new electrical room FVDs and mechanical equipment
 - Completing heat piping abatement, ceiling abatement, and lighting demotion.

III. Southeast Pump

Project on hold until funding allocated.

IV. Southwest Water Tower:

- Held an Interested Parties (IP) meeting on December 19, 2024
- Staff is evaluating tower locations

V. Well Platforms:

- Funding for this project was appropriated to the Water Treatment Plant Upgrade project
- Future well platforms upgrades will be completed as operational projects