

2018 Water Bond Quarterly Status Report

Date: Monday, October 28, 2024

To: City Council, Water and Light Advisory Board

From: David Sorrell, Director of Utilities

Subject: Status Report No. 38

I. Water Treatment Plant:

A. Contractor: Bowen Engineering.

B. Overall Project Completion: 6%

C. Work items completed:

- Foundation piers for new chemical building
- Demolition of primary clarifier basin #3 equipment
- Demolition of secondary clarifier basin #3 equipment
- Demolition of aerator #3
- Demolition of old lime silo
- Demolition of old gantry crane

II. Work items currently in progress:

- Modification of concrete floor and rehabilitation of primary clarifier basin #3
- Installation of duct bank adjacent to new chemical building
- Forming and pouring chemical building slab

III. Construction progress photos:



Installation of Chemical Building pier



Demolition of primary clarifier basin #3 equipment



Demolition of primary clarifier basin #3 equipment



Demolition of aerator #3 equipment



Demolition of aerator #3 equipment

IV. Southeast Pump:

- A. Project on hold until funding can be allocated.

V. West Ash Pump Station:

- A. Contractor: Tarlton Corporation.
- B. Submittal submission / review in progress.

VI. Southwest Water Tower:

- A. Staff made presentation to School District Long-Range Facilities Planning Committee on October 9, 2024 for the potential of placing tower on the Beulah Ralph Elementary School property.
- B. Next step is to present this proposal to School Board.
- C. Design can proceed once property is acquired.

VII. Well Platforms:

- A. Funding for this project was appropriated to the Water Treatment Plant Upgrade project.
- B. Future well platforms upgrades will be completed as operational projects.