2018 Water Bond Monthly Status Report

Date: Monday, September 26, 2022

To: City Council, Water and Light Advisory Board

From: David Sorrell, Director of Utilities

Subject: Monthly Status Report No. 25

I. Water Treatment Plant (Wednesday 9/7-Monday 9/26):

- A. MDNR Permit Submittal is being finalized.
- B. Construction funding is contingent upon second sale of FY18 Bonds. Finance has indicated the bond sale is currently anticipated in December.

II. Southeast Pump (Wednesday 9/7-Monday 9/26):

- A. MDNR Permit Submittal is prepared.
- B. Design Documents are being finalized.
- C. Easement acquisition has begun.

III. West Ash Pump Station (Wednesday 9/7-Monday 9/26):

- A. Design Documents are being finalized.
- B. MDNR Permit Application has been approved.
- C. Construction bidding is anticipated early fall of this year.

IV. Southwest Water Tower (Wednesday 9/7-Monday 9/26):

- A. Staff has suggested a closed session discussion with Council in regard to property acquisition for this project.
- B. Design can proceed once property is acquired.

V. Well Platforms (Wednesday 9/7-Monday 9/26):

- A. Currently negotiating a contract for design services.
- B. Construction funding is contingent upon second sale of FY18 Bonds.