

By Department Monthly Capital Projects Update

2/2/2024

Project Name	Ballot Issue	Project Status		Total Appropriated	Funding Still Needed to Complete Project	Total Project Cost	Total Spent to Date	Year Design Begins	Year Construction Begins	Ward
Electric		1-2 Year Projects								
161/69kV Autotransformer Replacement - E0219	Electric	Proposed	10/30/23 - Project proposed to replace aging 161/69 kV auto-transformers at Bolstad, Grindstone, and Perche Creek Substations.	\$0	\$2,500,000	\$2,500,000	\$0	2026	2026	
Bolstad Feeder Reconfiguration	Electric	Proposed		\$0	\$900,000	\$900,000	\$0	2025	2025	
Bolstad Feeders (Blue Ridge Sub BD214 & BD224)	Electric	Proposed		\$0	\$3,325,000	\$3,325,000	\$0	2025	2025	
Broadway & Fairview Intersection PC233	Electric	Proposed		\$0	\$1,575,000	\$1,575,000	\$0	2025	2025	
Brushwood Lake Road Loop Closure PC231 - E0185	Electric	Proposed	10/30/23 - Funding appropriation to be included in the FY25 CIP.	\$0	\$4,825,000	\$4,825,000	\$0	2024	2025	5, Outside City
I-70 Route B and east	Electric	Proposed		\$0	\$250,000	\$250,000	\$0	2025	2025	
Perche T1 Transformer & Switchgear Rpl	Electric	Proposed		\$0	\$2,100,000	\$2,100,000	\$0	2025	2025	
Westbury Subdivision & Hulen Substation PC232	Electric	Proposed		\$0	\$925,000	\$925,000	\$0	2025	2025	
Electric		3-5 Year Projects								
Bolstad TT1 (161/69kV Autotransformer Rpl)	Electric	Proposed		\$0	\$2,500,000	\$2,500,000	\$0	2028	2028	
Business Loop 70 - Phase 5 Undergrounding - E0140	Electric	Proposed	Future project	\$100,000	\$5,000,000	\$5,100,000	\$0	2028	2028	1, 3
Grindstone-Perche 161 kV Overhead - E0223	Electric	Proposed	1/23/23 - Proposed	\$0	\$30,500,000	\$30,500,000	\$0	2023	2027	
New Hinkson Substation - E0222	Electric	Proposed	1/23/23 - Proposed	\$0	\$8,500,000	\$8,500,000	\$0	2024	2028	
Warehouse & Enclosed Equipment Parking - E0176	Electric	Proposed	Future project	\$400,000	\$0	\$400,000	\$210,410	2024	2028	Citywide
Electric		5-10 Year Projects								
Business Loop 70 - Phase 6 Undergrounding - E0141	Electric	Proposed	Future project	\$0	\$3,100,000	\$3,100,000	\$0	2028	2030	1, 3

By Department Monthly Capital Projects Update

2/2/2024

Project Name	Ballot Issue		Project Status		Total Approp-riated	Funding Still Needed to Complete Project	Total Project Cost	Total Spent to Date	Year Design Begins	Year Construc-tion Begins	Ward
Electric Annual Projects											
13.8 kV Overhead System Replacement - E0118	Electric	2015 Elec	On-Going	8/21/20: Moving budgeted funds to O&M budget for FY 2021 On-going project to replace poles and conductors of existing overhead electric distribution system as needed.	\$9,808,000	\$0	\$9,808,000	\$9,807,113	0	0	Citywide
13.8 kV System - New Commercial Services- E0117	Electric		On-Going	On-going project to address commercial development.	\$16,606,442	\$5,600,000	\$22,206,442	\$14,196,594	0	0	Citywide
13.8 kV System - New Residential Services - E0116	Electric		On-Going	This is an on-going project to install electric lines in new residential developments.	\$11,635,000	\$3,500,000	\$15,135,000	\$10,177,175	0	0	Citywide
13.8 kV System Automation - E0200	Electric		On-Going	7/7/21 - Pilot automated capacitor banks have been installed and are being evaluated.	\$846,637	\$0	\$846,637	\$332,805	0	0	Citywide
13.8 kV Underground System Replacement - E0107	Electric	2015 Elec	On-Going	4-13-2020: moved budgeted funds to O&M budget for FY 2021 On-going project for maint. of existing underground electric distribution system.	\$3,088,269	\$750,000	\$3,838,269	\$3,086,750	0	0	Citywide
161 & 69 kV Transformer Replacement - E0192	Electric	2015 Elec	On-Going	On-going project to replace station class transformers at various substations.	\$1,471,000	\$4,000,000	\$5,471,000	\$471,000	0	0	Citywide
161&69 kV Transmission System Replacement - E0101	Electric	2015 Elec	On-Going	8/21/20 Moving budgeted funds to O&M budget for FY 2021 On-going project to replace the electric transmission system.	\$3,670,000	\$100,000	\$3,770,000	\$3,655,888	0	0	Citywide
Contingency Funds from Bonds - E0009	Electric	2015 Elec	On-Going	Funding For Additional Projects That Develop During Bond Period	\$0	\$900,000	\$900,000	\$0	0	0	Citywide
Conversion of Overhead to Underground - E0027	Electric		On-Going	On-going project to convert existing overhead system to underground.	\$12,819,432	\$14,000,000	\$26,819,432	\$11,750,715	0	0	Citywide

By Department Monthly Capital Projects Update

2/2/2024

Project Name	Ballot Issue		Project Status		Total Appropriated	Funding Still Needed to Complete Project	Total Project Cost	Total Spent to Date	Year Design Begins	Year Construction Begins	Ward
Fiber Optic System Additions - E0082	Electric		On-Going	On-going project to expand and improve the fiber optic system.	\$3,599,643	\$100,000	\$3,699,643	\$3,276,582	0	0	Citywide
MPP: elimination of obsolete equipment- E0208	Electric		On-Going	1-19-24: Funding for this work will be moved to the O&M budget for FY 2025 as this is maintenance.	\$1,800,000	\$0	\$1,800,000	\$1,269,767	0	0	Citywide
New & Replace Transformers & Capacitors - E0021	Electric	2015 Elec	On-Going	1-19-24: Moving future funding to project E1105 (transformer inventory) On-going project to purchase system transformers and capacitors.	\$23,091,657	\$0	\$23,091,657	\$21,689,069	0	0	Citywide
New 13.8 kV Substation Feeder Additions - E0115	Electric		On-Going	On-going project to plan extend major electrical feeders from substations.	\$12,147,294	\$11,200,000	\$23,347,294	\$8,326,941	0	0	Citywide
Protective Relay Upgrade - E0145	Electric		On-Going	On-going project to upgrade protective relays on electric transmission and distribution circuits.	\$1,163,815	\$200,000	\$1,363,815	\$1,048,199	0	0	Citywide
Relocation of 13.8 kV System for Streets - E0199	Electric		On-Going	Ongoing project to relocate electric facilities in conflict with future street improvements.	\$2,150,000	\$3,500,000	\$5,650,000	\$1,272,602	0	0	Citywide
Replace 69 & 161 kV Circuit Breakers - E0153	Electric	2015 Elec	On-Going	On-going project to replace old circuit breakers on 69kV and 161kV lines.	\$1,969,000	\$2,000,000	\$3,969,000	\$912,379	0	0	Citywide
Secondary Electric System for New Services - E0053	Electric		On-Going	On-going project to install new electric services.	\$23,092,333	\$5,250,000	\$28,342,333	\$20,310,467	0	0	Citywide
Street Light Additions and Replacements - E0052	Electric		On-Going	On-going project to replace existing street lights and install new street lights.	\$5,956,651	\$700,000	\$6,656,651	\$5,381,750	0	0	Citywide
Transformers (Plant Held for Future Use) E1105	Electric		On-Going	1-19-24: This is a new project that was formally E0021. This project has been set up to purchase transformers and keep them in inventory until they are removed and in service.	\$4,000,000	\$36,000,000	\$40,000,000	\$0	0	0	Citywide

By Department Monthly Capital Projects Update

2/2/2024

Project Name	Ballot Issue	Project Status	Total Appropriated	Funding Still Needed to Complete Project	Total Project Cost	Total Spent to Date	Year Design Begins	Year Construction Begins	Ward		
Electric Current Year Projects											
Bolstad T1 & T2 Switchgear & Transf Rpl - E0218	Electric	Final Design	10/30/23 - Ordinance to construct approved on 10/2/23.	\$1,200,000	\$0	\$1,200,000	\$0	2023	2023	3	
Boone-Stephens Solar Interconnection - E0221	Electric	Proposed	10/30/23 - Project is presently being pursued by private Generator Owner.	\$0	\$500,000	\$500,000	\$0	2023	2023	3	
College Undergrounding- Univ to Bouchelle - E0179	Electric	Ready to Close	8/02/23 - Ready to close	\$332,373	\$0	\$332,373	\$0	2016	2021	1, 6	
Contingency Funds from Enterprise Revenue - E0003	Electric	Proposed		\$261,364	\$0	\$261,364	\$0	0	0	Citywide	
Downtown Streetlights - E0180	Electric	Construction	10/30/23 - Control software is installed and functional. Additional dimable controllers still need to be installed.	\$702,000	\$0	\$702,000	\$619,469	2014	2021	1	
Extend Hinkson Creek Substation Feeders - E0193	Electric	2015 Elec	Ready to Close	10/30/23 - Future project	\$0	\$0	\$0	\$0	2022	2024	5
Hinkson Creek Transformer and Switchgear E0214	Electric	Ready to Close	08/02/2023 - Ready to close.	\$1,150,000	\$0	\$1,150,000	\$1,014,912	2020	2021	5	
Landfill Gas Generator #4 - E0175	Electric	2015 Elec	Final Design	10/30/23 - Project plans have been submitted to BSD for permit review.	\$2,000,000	\$0	\$2,000,000	\$930,977	2018	2023	Citywide
Mill Creek Sub Transmissn Connect to 2 Subs-E0148	Electric	2015 Elec	Preliminary Design	08-02-2023 Project on indefinite hold.	\$7,910,165	\$0	\$7,910,165	\$2,676,791	2011	2024	Citywide
Millcreek & Vawter School Relocation - E0213	Electric	Ready to Close	8-02-2023 Ready to close.	\$120,000	\$0	\$120,000	\$0	2020	2020	5	
More's Lake Restoration - E0204	Electric	Construction	10/30/23 - Additional work to be completed to finalize the project.	\$6,300,000	\$250,000	\$6,550,000	\$6,095,876	2016	2017	Citywide	
New South Side 161/13.8 Kv Substation - E0121	Electric	2015 Elec	Preliminary Design	08-02-2023 Project on indefinite hold.	\$4,667,529	\$0	\$4,667,529	\$3,661,051	2014	2024	5 or 6
Nifong & Bethel Relocation - E0212	Electric	Ready to Close	8-02-2023 Project ready to close.	\$230,000	\$0	\$230,000	\$3,093	2020	2020	5	
Perche Creek 161 kV Bus Reconfiguration - E0217	Electric	Final Design	10/30/23 - Ordinance to construct approved on 10/2/23.	\$1,200,000	\$0	\$1,200,000	\$0	2023	2023	4	

By Department Monthly Capital Projects Update

2/2/2024

Project Name	Ballot Issue	Project Status	Total Appropriated	Funding Still Needed to Complete Project	Total Project Cost	Total Spent to Date	Year Design Begins	Year Construction Begins	Ward		
Perche Substation Transformer & Switchgear - E0184	Electric	Bid	10/30/23 - Materials contracts put out for bid. there are 3 separate contracts requested. One each for the transformer, switchgear, and remaining substation packaging including steel structures, bus work, and circuit breakers.	\$2,100,000	\$0	\$2,100,000	\$5,113	2022	2023	4	
Power Plant Substation Upgrades - E0151	Electric	2015 Elec	Preliminary Design	10/30/23 - Various configurations under evaluation.	\$1,500,000	\$0	\$1,500,000	\$255,749	2016	2024	Citywide
Reconfiguration of Substation Feeders-E0201	Electric	2015 Elec	Preliminary Design	10/30/23 - Final Integrated Resource Plan and Master Plan has been submitted and is currently under review. Funding for future substation feeders to be appropriated in FY25 CIP.	\$2,850,000	\$0	\$2,850,000	\$214,826	2016	2024	5
Replace 13.8 kV Switchgear at Substations - E0189	Electric	2015 Elec	Ready to Close	10/30/23 - Project budget moved to O&M in FY21.	\$400,000	\$1,600,000	\$2,000,000	\$0	0	0	Citywide
Replace Measurement & Data Acquisition Sys - E0159	Electric		Ready to Close	8-02-2023 Project complete. Ready to close.	\$93,355	\$0	\$93,355	\$93,355	2014	2016	Citywide
Sewer Connection to Municipal Power Plant - E0211	Electric		Ready to Close	08-02-2023 - Project is complete.	\$250,000	\$0	\$250,000	\$237,905	2020	2021	Citywide
Substation Upgrades-Grnsth & Perche - E0194	Electric	2015 Elec	Preliminary Design	08-02-2023 Project on indefinite hold.	\$310,189	\$0	\$310,189	\$134,162	2015	2024	4, 6
Truman Solar Feeders - E0205	Electric		Ready to Close	8-02-2023 Ready to close.	\$1,450,000	\$0	\$1,450,000	\$1,016,200	2018	2021	Citywide
UG Distribution Lines in Trans Corridor - E0198	Electric	2015 Elec	Proposed	08-02-2023 Project on indefinite hold.	\$4,432	\$0	\$4,432	\$4,432	2016	2024	4, 5, 6
UMC 69kV Tie Line - E0220	Electric		Proposed	10/30/23 - Meeting with the University's engineering consultant on-going.	\$30,000	\$0	\$30,000	\$0	2023	2023	6
Upgrade of Energy Management System - E0216	Electric		Ready to Close	12/28/2023 - final acceptance completed and ready to close	\$1,250,000	\$0	\$1,250,000	\$1,148,479	2021	2022	Citywide