

Water Bond Project Schedules

November 2, 2018

West Ash Pump Station

Task	Duration	Completion Date
Start Date		11/1/2018
Draft Scope of Services	30	12/1/2018
Purchasing & Legal Review	30	12/31/2018
RFP Ad and Evaluation	90	3/31/2019
Award Contract	60	5/30/2019
Preliminary Design	120	9/27/2019
IP Meeting	30	10/27/2019
Public Hearing	40	12/6/2019
Permitting	90	3/5/2020
Final Design and Bid Package	120	7/3/2020
Bid Call and Award	90	10/1/2020
Notice to Proceed	30	10/31/2020

SE Pump Station

Task	Duration	Completion Date
Start Date		12/1/2018
Draft Scope of Services To Purchasing	30	12/31/2018
Purchasing & Legal Review	30	1/30/2019
RFP Advertisement and Evaluation	90	4/30/2019
Award Contract	60	6/29/2019
Preliminary Design	120	10/27/2019
IP Meeting	30	11/26/2019
Public Hearing	40	1/5/2020
Ordinance to Acquire	60	3/5/2020
Property Purchase	180	9/1/2020
Permitting	90	11/30/2020
Final Design and Bid Package	120	3/30/2021
Bid Call and Award	90	6/28/2021
Notice to Proceed	30	7/28/2021

SW Elevated Storage

Task	Duration	Completion Date
Start Date		6/1/2019
Draft Scope of Services To Purchasing	30	7/1/2019
Purchasing & Legal Review	30	7/31/2019
RFP Ad and Evaluation	90	10/29/2019
Award Contract	60	12/28/2019
Preliminary Design	90	3/27/2020
IP Meeitng	30	4/26/2020
Public Hearing	40	6/5/2020
Oridnace to Acquire	60	8/4/2020
Property Purchase	180	1/31/2021
Permitting	90	5/1/2021
Final Design and Bid Package	60	6/30/2021
Bid Call and Award	NA	
Notice to Proceed	10	7/10/2021

Water Treatment Plant

Task	Duration	Completion Date
Start Date		6/1/2019
Draft Scope of Services	30	7/1/2019
Purchasing & Legal Review	30	7/31/2019
RFP Ad and Evaluation	90	10/29/2019
Award Contract	60	12/28/2019
Preliminary Design / Pilot Testing	270	9/23/2020
IP Meeitng	90	12/22/2020
Public Hearing	40	1/31/2021
Permitting	90	5/1/2021
Final Design and Bid Package	120	8/29/2021
Bid Call and Award	90	11/27/2021
Notice to Proceed	30	12/27/2021

Well Platform Replacement

Task	Duration	Completion Date
Start Date		6/1/2021
Draft Scope of Services	30	7/1/2021
Purchasing & Legal Review	30	7/31/2021
RFP Ad and Evaluation	90	10/29/2021
Award Contract	60	12/28/2021
Preliminary Design	120	4/27/2022
IP Meeting	30	5/27/2022
Public Hearing	40	7/6/2022
Permitting	90	10/4/2022
Final Design and Bid Package	30	11/3/2022
Bid Call and Award	90	2/1/2023
Notice to Proceed	30	3/3/2023